



CONTRACTORS MATERIAL AND TEST CERTIFICATE FOR ABOVE UNDERGROUND PIPING

This certification ensures systems meet design specifications, function as intended, and comply with fire safety regulations. Accurate documentation is essential for system approval and operational readiness.

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor’s representative and witnessed by an owner’s representative. All defects shall be corrected and system left in service before contractor’s personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner’s representative’s signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority’s requirements or local ordinances.

Property Name:

Date:

Property Address:

	Accepted by approving authorities (names):	
	Address:	
Plans	Installation conforms to accepted plans	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Equipment used is approved. If no, explain deviations	<input type="checkbox"/> Yes <input type="checkbox"/> No
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? If no, explain -	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Have copies of appropriate instructions and care and maintenance charts been left on the premises? If no, explain -	<input type="checkbox"/> Yes <input type="checkbox"/> No
Location	Supplies Buildings	
Underground pipes and joints	Pipe types and class	Type joint
	Pipe conforms to _____ standard	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Fittings conform to _____ standard If no, explain -	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Joints needing anchorage clamped, strapped, or blocked in accordance with _____ standard If no, explain -	<input type="checkbox"/> Yes <input type="checkbox"/> No
Test Description	<p><u>Flushing:</u> Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at one of the flow rates as specified in 10.10.2.1.3.</p> <p><u>Hydrostatic:</u> All piping and attached appurtenances subjected to system working pressure shall be hydrostatically tested at 200 psi (13.8 bar) or 50 psi (3.5 bar) in excess of the system working pressure, whichever is greater, and shall maintain that pressure ±5 psi (0.35 bar) for 2 hours.</p> <p><u>Hydrostatic Testing Allowance:</u> Where additional water is added to the system to maintain the test pressures required by 10.10.2.2.1, the amount of water shall be measured and shall not exceed the limits of the following equation (for metric equation, see 10.10.2.2.6):</p> $L = \frac{SD\sqrt{P}}{148,000}$ <p style="margin-left: 100px;"> <i>L</i> = testing allowance (makeup water), in gallons per hour <i>S</i> = length of pipe tested, in feet <i>D</i> = nominal diameter of the pipe, in inches <i>P</i> = average test pressure during the hydrostatic test, in pounds per square inch (gauge) </p>	



TOWN OF AMHERST
Fire Safety Division
 5583 Main St – Lower Level
 Amherst, New York 14221
 Phone (716) 631-7140
 Email: firesafety@amherst.ny.us
www.amherst.ny.us/firesafety

CONTRACTORS MATERIAL AND TEST CERTIFICATE FOR ABOVE UNDERGROUND PIPING

This certification ensures systems meet design specifications, function as intended, and comply with fire safety regulations. Accurate documentation is essential for system approval and operational readiness.

Flushing tests	New underground piping flushed according to _____ standard by (company) <input type="checkbox"/> Yes <input type="checkbox"/> No If no, explain -		
	How flushing flow was obtained <input type="checkbox"/> Public Water <input type="checkbox"/> Tank or Reservoir <input type="checkbox"/> Fire Pump	Through what type of opening <input type="checkbox"/> Hydrant butt <input type="checkbox"/> Open Pipe	
	Lead-ins flushed according to _____ standard by (company) <input type="checkbox"/> Yes <input type="checkbox"/> No If no, explain -		
	How flushing flow was obtained <input type="checkbox"/> Public Water <input type="checkbox"/> Tank or Reservoir <input type="checkbox"/> Fire Pump	Through what type of opening <input type="checkbox"/> Y connection to flange and spigot <input type="checkbox"/> Open Pipe	
Hydrostatic test	All new underground piping hydrostatically tested at _____ psi for _____ hours		Joints Covered <input type="checkbox"/> Yes <input type="checkbox"/> No
Leakage test	Total amount of leakage measured _____ gallons _____ hours		
	Allowable leakage _____ gallons _____ hours		
Hydrants	Number Installed	Type and make	All operate satisfactorily <input type="checkbox"/> Yes <input type="checkbox"/> No
Control valves	Water control valves left wide open If no, state reason -		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Hose threads of fire department connections and hydrants interchangeable with those of fire department answering alarm		<input type="checkbox"/> Yes <input type="checkbox"/> No
Remarks	Date left in service		
Signatures	Name of installing contractor		
	Tests witnessed by		
	Property owner or their authorized agent (signed)	Title	Date
	Installing contractor (signed)	Title	Date

Additional explanations and notes: