

FIRE SAFETY DIVISION 5583 MAIN STREET

WILLIAMSVILLE, NY 14221
CONTRACTORS MATERIAL AND TEST CERTIFICATE
FOR ABOVEGROUND PIPING

(f) (716) 631-7192 firesafety@amherst.ny.us

amherst.ny.us/firesafety

(p) (716) 631-7095

#### **PROCEDURE**

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

<b>Property Nan</b>	Property Name: Date:									
<b>Property Add</b>	lress:									
	Accepted by approving authorities (r	names):								
	Address:									
Plans	Installation conforms to accepted pla	ans			□ Ye	es 🗆 No				
	Equipment used is approved. If no, explain deviations				□ Ye	es 🗆 No				
	Has person in charge of fire equipme and care and maintenance of this new If no, explain -		to location of co	ontrol valves	□ Ye	es 🗆 No				
Instructions	Have copies of the following been le	□ Ye	es 🗆 No							
	1. System components instructions	☐ Ye	es 🗆 No							
	2. Care and maintenance instructio	□ Ye	es 🗆 No							
	3. NFPA 25				☐ Ye	es 🗆 No				
Location	Supplies Buildings									
	Make	Model	Year of Manufacture	Orifice Size	Quantity	Temperature Rating				
Sprinklers										
SP111115										
-										
Pipe and	Type of pipe									
fittings	Type of fittings									



FIRE SAFETY DIVISION 5583 MAIN STREET

5583 MAIN STREET WILLIAMSVILLE, NY 14221 (p) (716) 631-7095 (f) (716) 631-7192

firesafety@amherst.ny.us
amherst.ny.us/firesafety

## CONTRACTORS MATERIAL AND TEST CERTIFICATE FOR ABOVEGROUND PIPING

	Alarm Device									Maximum time to operate through test connection			
Alarm valve or flow	Туре			Make			Model			Minutes		Seconds	
indicator													
								I					
		361	Dry	Valve		<u> </u>		36.1		Q.O.D.			
		Make		Model		Seri	al No.	Make	Model			Serial No.	
Dry pipe operating		Time to trip through test connection <sup>1,2</sup>		Water Air Pressure Pressur			Trip point air pressure		Time water reached test outlet 1,2		ol	Alarm operated properly	
test		Minutes	Seconds	psi	psi		psi	mi	n.	sec.	Yes	No	
	Without Q.O.D.												
	With Q.O.D.												
	If no, expl	ain											
	Operation												
	Piping Supervised												
	Does valve operate from the manual trip, remote or both control												
Deluge and preaction	Is there an accessible facility in each circuit for testing?												
valves	Make Model												
	Does each circuit operate supervision loss alarm?								☐ Yes ☐ No				
	Does each circuit operate valve release?									☐ Yes ☐ No			
	Maximum time to operate release Minutes									Seconds			
Pressure reducing valve test	Location and floor					Static Pressure		re	Residual pressure (flowing)		Flow Rate		
	Make and model					Inle (ps	"	- 1	Inlet (psi)	Outlet (psi)	Flow (gpm)		
	Setting												
Test description	Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for 2 hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground leakage shall be stopped.												
	Pneumatic: Establish 40 psi (2.7 bars) air pressure and measure drop, which shall not exceed 1 ½ psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 ½ psi (0.1 bars) in 24 hours.												

<sup>&</sup>lt;sup>1</sup>Measured from time inspector's test connection is opened

<sup>&</sup>lt;sup>2</sup> NFPA 13 only requires 60-second limitation in specific sections



FIRE SAFETY DIVISION

5583 MAIN STREET WILLIAMSVILLE, NY 14221 (p) (716) 631-7095 (f) (716) 631-7192

firesafety@amherst.ny.us
amherst.ny.us/firesafety

# CONTRACTORS MATERIAL AND TEST CERTIFICATE FOR ABOVEGROUND PIPING

	All piping	hydrostatically t	ested at	psi (_	bar)	for	hours		
	Dry piping	g pneumatically t	ested	☐ Yes	□ No	If no, sta	te reason:		
	Equipment operates properly								
	Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks?								
,	Drain Reading of gauge located near water supply test connection: psi (_								
Tests	Test: R	esidual pressur	e with valv	ve test in co	onnection	open wide	:: psi	( bar)	
Tests		and mains and lea						made to sprinkle	er piping:
	Verified by Piping	y copy of the Co	ntractor's N	Material and	Test Certif	icate for U	nderground	☐ Yes	□ No
	Explain:							☐ Other	
	Flushed by	y installer of und	erground sp	orinkler pipi	ng			☐ Yes	□ No
	-	driven fasteners rily completed?	are used in	concrete, h	as represent	ative samp	le testing been	☐ Yes	□ No
	If no, expl	•							
Blank	Number U	Jsed	Locations					Number remov	ved
testing	1 (41110 61 0	. 500	2000000					1 (41110 61 161110	, 00
gaskets									
	Welding p	piping		☐ Yes	□ No				
					If yes				
	minimum	requirements of ions, or other app	at least AV	WS B2.1, A	SME Section	on IX Wel	ding and Brazii		□ No
Welding	Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS B2.1, ASME Section IX <i>Welding and Brazing Qualifications</i> , or other applicable qualification standard as required by the AHJ?							□ No	
	Do you certify that welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved, (2) that openings in piping are smooth, that slag and other welding residue is removed, (3) that the internal diameters of piping are not penetrated; (4) completed welds are free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the less of 25% of the wall thickness or 1/31 in.; and (5) completed circumferential butt weld reinforcement does not exceed 3/32 in.?						of on, he	□ No	
Cutouts (discs)	Do you cerretrieved?	rtify that you hav	ve a control	feature to e	nsure that a	ll cutouts (	(discs) are	☐ Yes	□ No
Hydraulic data nameplate	Nameplate If no, expl	-					_	☐ Yes	□ No
-	contractor re	emoved all caps	and straps?					☐ Yes	□ No



**FIRE SAFETY DIVISION** 5583 MAIN STREET

WILLIAMSVILLE, NY 14221

(f) (716) 631-7192 firesafety@amherst.ny.us amherst.ny.us/firesafety

(p) (716) 631-7095

### **CONTRACTORS MATERIAL AND TEST CERTIFICATE** FOR ABOVEGROUND PIPING

	Name of sprinkler contractor								
Signatures	Tests witnessed by								
	Property owner or their authorized agent (signed)	Title	Date						
	Installing contractor (signed)	Title	Date						
Additional explanations and notes:									